

Calaveras Council of Governments State Route 4, Angels Camp Bypass Project Update Report

Agenda Item 9 a.

Prepared by Scott Maas, Maas & Associates

Current Report Date: November 5, 2007

SUMMARY

Construction work on the Angels Camp Bypass will begin on April 14, 2008. Teichert Construction, the contractor for the Angels Camp Bypass, has told Caltrans that they will begin construction in April so they won't have to do any storm water erosion control this winter. During the winter months, Calaveras Council of Governments (CCOG) staff will be meeting with the contractor, City and County to discuss details of the proposed construction. On October 29th, there was a meeting with Caltrans, CCOG and County regarding changes to Rollerri Bypass Road.

DISCUSSION

Teichert Construction has requested to "winter-down" this winter and begin work in April 2008. There will be some tree removal during the winter months. Meanwhile Teichert is working on their construction schedule, which bridges and portions of road work will done first, and where the 190,000 cubic meters of excess material will be placed. Caltrans has told CCOG that a meeting with the contractor, CCOG, City and County will be scheduled for mid-November. This meeting will discuss many items such as use of local roads with heavy equipment, construction schedule, excess material location, proposed traffic control and other items. Caltrans has also agreed to meet with CCOG, City and County to review the new signage for the Bypass sometime in November.

On October 29th, there was a meeting at Caltrans District 10 with CCOG and County staff. The meeting discussed how Rollerri Bypass road is going to be bisected by the project and if there needed to be additional work on Rollerri Bypass Road. It was decided to leave the Rollerri Bypass Road as shown on the construction plans and for the County to determine if they need additional right of way for turn-a-rounds.

The re-negotiations of the relinquishment agreements with the City and County are anticipated to begin soon. The County relinquishment agreement expires on June 1, 2008, which means the agreement needs to be renegotiated since construction will be completed after that date. Caltrans Project Manager Grace Magsayo has agreed to have a draft relinquishment amendment agreement for the County around February to allow adequate time for the County to review the Co-Op amendment and adopt before June 2008. The City's relinquishment agreement does not expire until June 1, 2011 however, the funding estimated to pay the City was calculated only through fiscal year 2007/08 which means additional funds also need be renegotiated to pay the City. Caltrans District 10 is currently preparing new relinquishment cost estimates for the City and County.

PROJECT SCHEDULE

Current Project Schedule	Responsible Person	Date Scheduled	Date Completed
• RTL 11/04	J. Pinne	7/1/06	7/1/06
• CTC approves RIP/IIP funding	T. McSorley/K. Ajise	3/15/07	3/15/07
• ROW (Cert 2)	M. Rodrigues	4/1/07	5/18/07
• Advertise for construction 3/05, 4/07	G. Magsayo	4/23/07	6/4/07
• Bid Opening	G. Magsayo	7/24/07	7/24/07
• Award	G. Magsayo	8/21/07	8/21/07
• Begin construction 9/1/07	G. Magsayo	4/14/08	
• Complete construction 6/07, 3/09	G. Magsayo	11/1/10	