

**Calaveras Council of Governments
State Highways, Caltrans SHOPP
Project Status Report**

Attachment 7c

Prepared by Scott Maas, Maas & Associates
Current Report Date: April 3, 2006

SUMMARY

On March 28th there was the Caltrans 2006 Construction Projects meeting for State highway construction projects in Calaveras, Amador and Alpine Counties. Caltrans is proposing 4 construction projects for 2006 construction season.

DISCUSSION

There are four State Highway Operation and Protection Program (SHOPP)/Minor projects proposed for construction in 2006 in Calaveras County. These projects include: 1) an overlay on State Route (SR) 4 from east of Moran Road to east of Meko Drive, 2) extend left turn pocket on SR 4 at O'Byrnes Ferry Road, 3) construct left turn pocket at SR 12 and SR 26 intersection at Double Springs Rd and, 4) construct Sand Storage at Caltrans Murphys maintenance station.

Rte	Project Name	Location Description	Work Description	Proposed Construction	Project Manager / Resident Engineer
SR 4	Big Trees Overlay <u>Note: This project is being re-bid and may be constructed in 2007</u>	On SR 4 from PM 42.7 east of Moran Road to PM 49.6 east of Meko Drive	AC Overlay	Begin construction PENDING	Karen Bonnetti / Stan Oshita
SR 26	Double Springs Road Left Turn Acceleration Lane and Shoulder Widening	From 0.2 km east of junction SR 12 to 0.2 km of Double Springs Road	Construct left turn acceleration lane and shoulder widen	Begin construction June 2006	Hanna Kassis / Marcel De La Cruz
SR 4	O'Byrnes Ferry Road Left Turn Pocket Extension <u>Note: Project May Be Suspended</u>	Extend west bound left turn pocket at SR 4 and O'Byrnes Ferry Road	Widen, overlay and re-stripe	Begin construction PENDING	Hanna Kassis / Marcel De La Cruz
SR 4	Sand Storage	On SR 4 at Caltrans Murphy's Maintenance Yard	Construct Sand Storage Facility	Begin construction May 2006	L. Marquez / Cliff Rice